



Bond 6.1

# Install Technology in New Schools

CFISD Project Manager: Thomas Hollister

## Woodard Elementary (ES #54)

Week Ending July 17, 2015

Woodard Elementary (ES #54) – **Thomas Hollister** has been working closely with Netversant to advise on IDF and layouts, plus drop labeling. Layouts have been adjusted slightly for a better fit. **Thomas** provided rack elevations in Visio format per closet and is working on Visio drawings to reflect room/rack layouts. Phonoscope connectivity to campus is projected to be complete by the end of July. Substantial completion for the campus is currently projected for late July.

A checklist has been developed to monitor the progress of the technology items needing to be ordered and completed.

Items to Order and/or Process	Quantity	Status	Notes - who has action or
Upgrade Woodard to CAT 6a data cabling	N/A	100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	58	100%	Order complete order by Katie 6/10/15, P1554643 - ProComputing
UPS from Solid IT	6	100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfid.net)	N/A	100%	Done
Phones	31	100%	Order Complete order by Samara 5/28/15
Standard Classroom Setup	60		RFP awarded, waiting for Becky to give us the list, Kim ordered teacher computers 7/16/15, document cameras 7/8/15.
Mobile Technology	10		RFP awarded, waiting for Becky to give us the list.
Library			RFP awarded, waiting for Becky to give us the list.
Admin	10	95%	Computers ordered by Kim 7/8/15
Network equipment	14		Order Complete by Katie 6/4/15, P1554408 - Presidio
Aruba wireless device cost for the network	76		Order Complete by Katie 6/4/15, P1554403 - Layer3