

**DLT Meeting - March 10, 2016 - Bond Project Completion Percentages**

<b>Campus</b>	<b><u>Wave 1</u></b> Replace Old Wireless	<b><u>Wave 2A</u></b> Install Campus Cabling (Planned)	<b><u>Wave 2B</u></b> Install Campus Cabling (Additional)	<b><u>Wave 2C</u></b> Connect Campus to District Fiber Network	<b><u>Wave 3</u></b> Replace Network Electronics	<b><u>Wave 4</u></b> Install Dense Wireless	<b><u>Wave 5A</u></b> Connect to Data Center 3 (Dense Wireless)	<b><u>Wave 5B</u></b> Connect to Data Center 4 (Dense Wireless)	<b><u>Wave 6</u></b> Upgrade Power/AC	<b><u>Wave 7</u></b> Replace Phones	<b><u>Wave 8A</u></b> Replace Administrative Devices 2015-2016	<b><u>Wave 8B</u></b> Replace Administrative Devices 2016-2017	<b><u>Wave 9A</u></b> Replace Network Printers	<b><u>Wave 10</u></b> Install Outside Wireless
Adaptive Behavior Ce	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	4/11/2016	100%	Jul-16	Jul-16	Not included
Barker Cypress Trans	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Carlton Center	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Cy-Fair Annex	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
ELC I - Falcon Road	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
ELC II - Smokey Trail	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Eldridge Transportati	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Falcon Annex	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Falcon Transportation	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Food Production Cen	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Food Service Annex	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Instructional Support	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Instructional Support	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Maintenance Center	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Operations	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Pridgeon Stadium	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Science Resource Ce	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Security/Police Depa	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Telge Transportation	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included
Windfern Annex	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not Scheduled	Not included	Not Scheduled	100%	Jul-16	Jul-16	Not included