



Bond 6.1

Install Technology in New Schools

CFISD Project Manager: Thomas Hollister

Woodard Elementary (ES #54)

Week Ending June 26, 2015

Woodard Elementary (ES #54) – **Thomas Hollister** has been working closely with Netversant to advise on IDF and layouts, plus drop labeling. Layouts have been adjusted slightly for a better fit. **Thomas** provided rack elevations in Visio format per closet and is working on Visio drawings to reflect room/rack layouts. Phonoscope connectivity to campus is projected to be complete by **July 8, 2015**. Substantial completion for the campus is currently projected for **July 15, 2015**.

A checklist has been developed to monitor the progress of the technology items needing to be ordered and completed.

Items to Order and/or Process	Status	Notes - who has action or
Upgrade Woodard to CAT 6a data cabling	100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	100%	Order complete order by Katie 6/10/15, P1554643 - ProComputing
UPS from Solid IT	100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfishd.net)	100%	Done
Phones	100%	Order Complete order by Samara 5/28/15
Standard Classroom Setup		Waiting on mobile device RFP and for Becky to give us the list.
Mobile Technology		Waiting on mobile device RFP and for Becky to give us the list.
Library		Waiting on mobile device RFP and for Becky to give us the list.
Admin		Will order July 1st
Network equipment		Order Complete by Katie 6/4/15, P1554408 - Presidio
Aruba wireless device cost for the network		Order Complete by Katie 6/4/15, P1554403 - Layer3
Fiber installed by Phonoscope for the network		Scheduled for July 8th