



Goal 2

# Final Countdown to School Startup

## Network Electronics Infrastructure Upgrade at the Core Level

### Status as of August 3, 2015

May 11   May 18   May 25   Jun 1   Jun 8   Jun 15   Jun 22   Jun 29   Jul 6   Jul 13   Jul 20   Jul 27   Aug 3   Aug 10   Aug 17   Aug 24   Aug 31

Conduct Technical Analysis and Prepare PO (100%)

Kickoff Meeting with SolidIT Networks

**Install UPS' Installations**



Campus		Start	End
Cy-Lakes HS	100%	7/6/2015	7/9/2015
Cy-Woods HS	100%	7/13/2015	7/15/2015
Carlton Center	100%	7/16/2015	7/16/2015
Cy-Fair HS	100%	7/20/2015	7/23/2015
Bleyl MS	100%	7/20/2015	7/21/2015
Cy-Ridge HS	80%	7/22/2015	7/27/2015
Cy-Falls HS		7/29/2015	7/30/2015
Dean MS	80%	7/24/2015	7/24/2015
Cy-Ranch HS	100%	7/27/2015	7/29/2015
Cy-Creek HS	100%	7/28/2015	7/30/2015
Langham Creek HS		7/30/2015	8/4/2015
Windfern HS	100%	8/3/2015	8/3/2015
Cy-Springs HS	80%	8/4/2015	8/6/2015
Jersey Village HS		7/28/2015	7/29/2015
Berry Center	80%	7/22/15	7/22/15



Hub and High Schools Connected to the New Core Infrastructure at Datacenters 3 and 4 **AUGUST 14, 2015**