



Bond 6.1

Install Technology in New Schools

CFISD Project Manager: Thomas Hollister

Woodard Elementary (ES #54)

Week Ending June 19, 2015

Woodard Elementary (ES #54) – **Thomas Hollister** has been working closely with Netversant to advise on IDF and layouts, plus drop labeling. Layouts have been adjusted slightly for a better fit. **Thomas** provided rack elevations in Visio format per closet and is working on Visio drawings to reflect room/rack layouts. Phonoscope connectivity to campus is projected to be complete by **July 8, 2015**. Substantial completion for the campus is currently projected for **July 15, 2015**.

A checklist has been developed to monitor the progress of the technology items needing to be ordered and completed.

Items to Order and/or Process	No #	Status	Notes
Upgrade Woodard to CAT 6a data cabling		100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	58	100%	Order complete order by Katie 6/10/15
UPS from Solid IT		100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfishd.net)		100%	Update made by oscar
Standard Classroom Setup			Waiting on mobile device RFP and for Becky to give us the list.
Mobile Technology			Waiting on mobile device RFP and for Becky to give us the list.
Library			Waiting on mobile device RFP and for Becky to give us the list.
Admin			Will order July 1st
Network equipment			Need to verify with Paula
Aruba wireless device cost for the network			Done
Fiber installed by Phonoscope for the network			Need to verify with Thomas