



- **New School, Woodard Elementary**
- **Continues To Make Progress**



The checklist on the right has been developed to monitor the progress of the purchase of technology items. We continue to make progress for a successful start of school on August 26th.

Phonoscope terminated the fiber connection on Friday July 24th. August 3rd the process to provide connectivity to the school started. Connectivity has been completed for the school.

Items to Order and/or Process	Quantity	Status	Notes - who has action or
Upgrade Woodard to CAT 6a data cabling	N/A	100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	58	100%	Order complete order by Katie 6/10/15,
UPS from Solid IT	6	100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfishd.net)	N/A	100%	Done
Phones	31	100%	Order Complete order by Samara 5/28/15
Standard Classroom Setup	120	95%	Ordered by Kim Bowlin 7/8/15 and 7/16/15, Becky Cook to request additional equipment.
Mobile Technology	518	95%	Ordered by Kim Bowlin 7/15/15, 7/29/15, and 7/30/15. Becky Cook to request additional equipment.
Library	31	95%	Ordered by Kim Bowlin 7/20,15, 7/29/15, and 7/30/15, Becky Cook may order additional equipment.
Admin	11	95%	Computers ordered by Kim 7/8/15. Susan Brenz may order additional equipment.
Network equipment	14	100%	Order Complete by Katie 6/4/15,
Aruba wireless device cost for the network	76	100%	Order Complete by Katie 6/4/15,
Fiber installed by Phonoscope for the network	N/A	100%	Scheduled for July 24 th . Start connectivity process on August 3 rd . Connectivity is completed.