

**DLT Meeting - March 10, 2016 - Bond Project Completion Percentages**

	Bond Goal 1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 2	Bond Goal 1	Bond Goal 4	Bond Goal 4	Bond Goal 3.2	Bond Goal 5.1	Gond Goal 5.2	Gond Goal 5.2	Bond Goal 5.3	Bond Goal 1
<b>Campus</b>	<b><u>Wave 1</u></b> Replace Old Wireless	<b><u>Wave 2A</u></b> Install Campus Cabling (Planned)	<b><u>Wave 2B</u></b> Install Campus Cabling (Additional)	<b><u>Wave 2C</u></b> Connect Campus to District Fiber Network	<b><u>Wave 3</u></b> Replace Network Electronics	<b><u>Wave 4</u></b> Install Dense Wireless	<b><u>Wave 5A</u></b> Connect to Data Center 3 (Dense Wireless)	<b><u>Wave 5B</u></b> Connect to Data Center 4 (Dense Wireless)	<b><u>Wave 6</u></b> Upgrade Power/AC	<b><u>Wave 7</u></b> Replace Phones	<b><u>Wave 8A</u></b> Replace Administrative Devices 2015-2016	<b><u>Wave 8B</u></b> Replace Administrative Devices 2016-2017	<b><u>Wave 9A</u></b> Replace Network Printers	<b><u>Wave 10</u></b> Install Outside Wireless
Cy-Lakes HS	100%	100%	100%	100%	100%	100%	100%	6/9/2016	98%	Jun-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Ranch HS	100%	100%	100%	100%	100%	100%	100%	6/9/2016	98%	Jul-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Woods HS	100%	100%	100%	100%	100%	100%	100%	6/13/2016	94%	Jun-16	100%	Jul-16	Jul-16	Summer 2016
Berry Center	100%	100%	100%	100%	100%	100%	100%	6/16/2016	99%	May-16	100%	Jul-16	Jul-16	Not Scheduled
Bleyl MS	100%	100%	100%	100%	100%	100%	In Wave 5B	3/23/2016	99%	Apr-16	100%	Jul-16	Jul-16	Not Scheduled
Dean MS	100%	100%	100%	100%	100%	100%	In Wave 5B	4/14/2016	48%	Jul-16	100%	Jul-16	Jul-16	Not Scheduled