

DLT Meeting - March 10, 2016 - Bond Project Completion Percentages

	Bond Goal 1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 2	Bond Goal 1	Bond Goal 4	Bond Goal 4	Bond Goal 3.2	Bond Goal 5.1	Gond Goal 5.2	Gond Goal 5.2	Bond Goal 5.3	Bond Goal 1
Campus	<u>Wave 1</u> Replace Old Wireless	<u>Wave 2A</u> Install Campus Cabling (Planned)	<u>Wave 2B</u> Install Campus Cabling (Additional)	<u>Wave 2C</u> Connect Campus to District Fiber Network	<u>Wave 3</u> Replace Network Electronics	<u>Wave 4</u> Install Dense Wireless	<u>Wave 5A</u> Connect to Data Center 3 (Dense Wireless)	<u>Wave 5B</u> Connect to Data Center 4 (Dense Wireless)	<u>Wave 6</u> Upgrade Power/AC	<u>Wave 7</u> Replace Phones	<u>Wave 8A</u> Replace Administrative Devices 2015-2016	<u>Wave 8B</u> Replace Administrative Devices 2016-2017	<u>Wave 9A</u> Replace Network Printers	<u>Wave 10</u> Install Outside Wireless
Cy-Fair HS	100%	100%	100%	100%	100%	100%	100%	6/13/2016	79%	May-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Falls HS	100%	100%	100%	100%	100%	100%	100%	6/8/2016	83%	Jul-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Ridge HS	100%	100%	100%	100%	100%	100%	100%	6/14/2016	94%	Jun-16	100%	Jul-16	Jul-16	Summer 2016
Jersey V HS	100%	100%	100%	100%	100%	100%	100%	6/14/2016	52%	Jul-16	100%	Jul-16	Jul-16	Summer 2016
Langham C HS	100%	100%	100%	100%	100%	100%	100%	6/15/2016	94%	May-16	100%	Jul-16	Jul-16	Summer 2016
Windfern HS	100%	100%	100%	100%	100%	100%	100%	6/15/2016	Not Scheduled	Apr-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Springs HS	100%	100%	100%	100%	100%	100%	100%	6/8/2016	94%	May-16	100%	Jul-16	Jul-16	Summer 2016
Cy-Creek HS	100%	100%	100%	100%	100%	100%	100%	6/16/2016	96%	Jun-16	100%	Jul-16	Jul-16	Summer 2016