



# 2014 Bond Goal Implementation Status As of September 22, 2016

The 2014 Bond Goal implementation status is shown in the following table. The percent status shows the overall completions by grade cluster and 2014 Goal Technology Infrastructure Project goals, with the waves of implementations. The full detail of the schedule by campus can be viewed [here](#).

	Goal 3.1	Goal 3.1	Goal 1	Goal 1	Goal 4	Goal 4	Goal 1	Goal 2	Goal 3.1	Goal 3.2	Goal 5.1	Goal 5.2	Goal 5.2	Goal 5.3	Goal 5.2
	Wave 2A	Wave 2B	Wave 1	Wave 4	Wave 5A	Wave 5B	Wave 10	Wave 3	Wave 2C	Wave 6	Wave 7	Wave 8A	Wave 8B	Wave 9A	Wave 11
Grade Cluster	Install Cabling Planned	Install Cabling New	Replace Old Wireless	Install Dense Wireless	Connect Wireless to DC 3	Connect Wireless to DC 4	Install Outside Wireless	Replace Network Electronics	Connect Fiber Network	Upgrade Power and AC	Replace Phones w/ VoIP	Replace 15-16 Devices	Replace 16-17 Devices	Replace Network Printers	Upgrade ZEN to LANDesk
Network HUBS	100%	100%	100%	100%	100%	100%	83%	100%	100%	100%	17%	100%	67%	17%	100%
High Schools	100%	100%	100%	98%	100%	100%	89%	100%	100%	100%	11%	100%	25%	13%	100%
Middle Schools	100%	100%	100%	100%	100%	100%	98%	100%	100%	95%	6%	100%	75%	13%	100%
Elementary	100%	98%	98%	98%	100%	100%	5%	100%	100%	0%	4%	100%	89%	24%	100%
<b>Overall Estimated Completion</b>	<b>100%</b>	<b>99.57%</b>	<b>99.54%</b>	<b>99%</b>	<b>100%</b>	<b>100%</b>	<b>69%</b>	<b>100%</b>	<b>100%</b>	<b>74%</b>	<b>9%</b>	<b>100%</b>	<b>64%</b>	<b>17%</b>	<b>100%</b>

All details about the 2014 Bond Technology Infrastructure Implementation is available [here](#).