

2014 Bond Implementation Status

As of August 8, 2016

The 2014 Bond implementation continues with significant completions in all technology infrastructure goals. The following table shows the overall completions by grade cluster and area of focus in the bond by wave of upgrade. The full detail of the schedule by campus can be viewed [here](#). Staff is working as fast as they can between now and school startup to get to 100% complete on as many projects as possible. Great work team.

	Wave 2A	Wave 2B	Wave 1	Wave 4	Wave 5A	Wave 5B	Wave 10	Wave 3	Wave 2C	Wave 6	Wave 7	Wave 8A	Wave 8B	Wave 9A	Wave 11
Grade Cluster	Install Cabling Planned	Install Cabling New	Replace Old Wireless	Install Dense Wireless	Connect Wireless to DC 3	Connect Wireless to DC 4	Install Outside Wireless	Replace Network Electronics	Connect Fiber Network	Upgrade Power and AC	Replace Phones w/ VoIP	Replace 15-16 Devices	Replace 16-17 Devices	Replace Network Printers	Upgrade ZEN to LANDesk
HUB Complete	100%	100%	100%	100%	100%	100%	83%	100%	100%	100%	17%	100%	67%	17%	100%
HS Complete	100%	100%	100%	100%	100%	89%	89%	100%	100%	100%	11%	100%	25%	13%	100%
MS Completion	100%	100%	100%	100%	100%	100%	95%	100%	100%	50%	6%	100%	75%	13%	94%
ES Completion	100%	98%	67%	78%	98%	98%	0%	100%	100%	0%	4%	100%	89%	24%	96%
Overall Estimated Completion	100%	99%	92%	94%	100%	97%	67%	100%	100%	63%	9%	100%	64%	17%	97%



Enterprise High Speed Wireless



Network Infrastructure



Cabling, Power, and Air Conditioning



Data Center Upgrades



Administrative Staff Technology



Technology for New Schools



Instructional Technology