



Planning and Coordination for Network Infrastructure Upgrades

Frankie Jackson participated in a conference call with the Enterprise Communications Network (ECN) team on Thursday, **October 15, 2015** to discuss planning and coordination for network upgrades. With the Berry Center upgrades scheduled for Monday, October 19th, and some critical staff from the ECN team not available to work over the weekend, the upgrade schedule was revised as shown in the table on the right.

MIDDLE SCHOOLS NETWORK INFRASTRUCTURE SCHEDULE

School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
✓ Hamilton MS	10/9/2015	10/11/2015
✓ Aragon MS	10/23/2015	10/25/2015
Truitt MS	10/23/2015	10/25/2015
Salyards MS	10/23/2015	10/25/2015
Thornton MS	10/30/2015	11/1/2015
Labay MS	10/30/2015	11/1/2015
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/6/2015	11/8/2015
Cook MS	11/13/2015	11/13/2015
Arnold MS	11/13/2015	11/13/2015
Anthony MS	11/20/2015	11/22/2015



Planning Bond Goal 2 Network Infrastructure Upgrades for the Middle Schools

Charles Newton (Presidio) and Paula Ross on October 15, 2015



Berry Center Network Upgrade Scheduled for Monday, October 19, 2015

The Enterprise Communication and Network (ECN) team will upgrade the network at the Berry Center on Monday, **October 19th, 2015**. The Berry Center has other maintenance related renovations scheduled that day, making it an optimal day to bring the network completely down.

Equipment is on site and staged. Staff from CFISD, Presidio and Gigabit Technologies will have personnel at the Berry Center campus beginning at 8 a.m. to start the installation process.



The Berry Center



Thomas Hollister and Roland Padilla

The magnitude of upgrades includes reconfiguring six network closets, installing and configuring twelve new high-speed network switches, and verifying connections throughout the building, after the upgrade.

With Thomas Hollister leading the upgrade, along with Roland Padilla and other members of the ECN, the team is planning to complete the upgrade that evening so all will be operational the next day.