



The Schedule for the Weekend is Set to Upgrade the Network Infrastructure at Smith Middle School

The network infrastructure upgrade is set for Smith middle school this weekend. The Enterprise Network Communications (ECN) team conducted a “go or no go” conference call yesterday, **October 1, 2015** to review the detailed step-by-step plan: and **IT’S A GO!** Equipment will be delivered to, then staged at the campus. CFISD, Presidio and Gigabit Technologies will have personnel at the Smith MS campuses beginning at 3pm on Friday, **October 2, 2015** to begin the new network equipment installation process.

The following is the schedule.
 Thank you staff for your willingness to work over the weekend, after working a long week. Your commitment and dedication to the 2014 Bond implementation is appreciated.

Day	Time	Task	Group
Friday	4pm – 2am	Stage / rack /stack equipment	Gigabit
	6pm – 8pm	Cutover MDF and confirm connection to ISC	Presidio
	2pm – 3pm	Confirm operation of pre-defined priority users in Admin areas	CFISD
	10pm – 11pm	Come to a stop and provide project progress update report	Presidio Engineer
Saturday	8am – 7pm	Continue and complete rack / stack of equipment	Gigabit
	1pm – 7pm	Connect the network and confirm connectivity	Presidio
	7pm	Project progress update report	Presidio Engineer
Sunday	8am – 7pm	Complete upgrade resolve issues if needed (if required)	Gigabit / Presidio
Monday	6am – 7am	DII team to begin application testing from each closet	CFISD
	8am – 7pm	Continue and complete application testing	CFISD
	8am – 7pm	Troubleshooting and issue correction as required (Remote)	Presidio / CFISD
	12PM	Site acceptance	CFISD
	3PM	Project acceptance update report	Presidio PM



Smith Middle School Was Successfully Upgraded Over the Weekend

As of 3:00 p.m. on Saturday, **October 3, 2015**, **Thomas Hollister**, CFISD Network Analyst, with Presidio and Gigabit, completed the walkthrough for Smith middle school. The campus network infrastructure is complete with 100% success. **Congratulations team!**



Smith Middle School

Thank you to those that gave up their free time over the weekend and supported this upgrade. Because of you, the campus is ready for school on Monday morning with **NO DOWNTIME!**



School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
Cook MS	10/9/2015	10/11/2015
Hamilton MS	10/9/2015	10/11/2015
Anthony MS	10/16/2015	10/18/2015
Salyards MS	10/16/2015	10/18/2015
Aragon MS	10/23/2015	10/25/2015
Arnold MS	10/30/2015	11/1/2015
Truitt MS	10/30/2015	11/1/2015
Thornton MS	11/6/2015	11/8/2015
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/13/2015	11/15/2015
Labay MS	11/13/2015	11/15/2015

Starting Friday afternoon, **October 2, 2015**, as part of the 2014 Bond Technology Infrastructure upgrade Bond Goal 2, install network electronics, staff from the Enterprise Communications Network (ECN) team successfully upgraded the network infrastructure at Smith middle school. This included **Paula Ross, Oscar Villar, and Thomas Hollister:** with the Presidio and Gigabit contracting teams.

The confirmation e-mail that the upgrade was successful came at 11:45 p.m. on Friday evening. The team returned on Saturday to finish the configurations and confirm operations. We now have 7 middle schools down and 11 to go.

Leadership and Vision

Posted by Frankie Jackson, Chief Technology Officer

October 4, 2015