



Team Coordinating Wireless Efforts



Much coordination is needed between team members to successfully bring this many campuses back on the network. Pictured above is Mike Raspet and Ray Leung planning efforts needed for the wireless installation of Hoover ES and Holmsley ES.

Enterprise Communication Network

Posted by Paula Ross, Director of Network Infrastructure and Communications

July 27, 2017



Wireless Installation at Holmsley ES



Even though there is still a significant amount of work to complete the renovation at Willbern ES, the ceiling grid is now installed. With the installation of the ceiling grid, the wireless team can now begin to re-install the wireless access points (APs). On Monday morning, July 24, 2017, Ray Leung and Glen Carpenter were onsite at Holmsley to work with Layer 3 Communications to begin the installation of the APs.



Wireless Installation at Hoover ES



Ray Leung and Glen Carpenter worked closely with both Layer 3 Communications and MCA Communications to complete the wireless access point installation at Hoover ES. MCA provided assistance with a few penetrations that were needed in the newly constructed library area of the campus.



Coordination for Newly Constructed and Renovated Sites

Campus	Network	WiFi AP	VoIP cutover
Wells ES	Complete	Complete	TBD
Hoover ES	Complete	Complete	7/31
Matzke ES	Complete	Complete	Complete
Bridgeland HS	Phase 1 - Compl Phase 2 - Compl Phase 3 - 7/31 Phase 4 - 8/7	Phase 1 - 8/14 Phase 2 - TBD	TBD
Adam ES	8/14	8/14	8/14
Bane ES	8/21	8/21	8/21
Dean MS	8/3	8/4	8/8
Watkins	Phase 1 - Compl Phase 2 - 8/2 Phase 3 - 8/9	Phase 1 - 8/1 Phase 2 - 8/11	8/7
Holmsley	8/1	Complete	Complete
Willbern	Complete	Complete	Complete

Substantial progress was made in getting the new and refurbished campuses ready for the start of school. Below are some of the tasks the **ECN team** completed last week:

- Wireless Access Points were installed at **Hoover ES** and **Holmsley ES**.
- The second phase of the network switch implementation was completed at **Bridgeland HS**
- The first phase of the network switches were installed at **Watkins MS** to support the Administrative area

The **ECN team** will continue to work with the **Facilities Department** to install the network equipment as soon as the campuses are ready.