



Bond 6.1

Install Technology in New Schools

CFISD Project Manager: Thomas Hollister

Woodard Elementary (ES #54)

Week Ending June 12, 2015

Woodard Elementary (ES #54) – **Kim Bowlin** from the Acquisition team is working with **Becky Cook** the Director of Instructional Technology, to develop a list of instructional technology equipment to be ordered for Woodard Elementary.

A checklist has been developed to monitor the progress of the technology items needing to be ordered and completed.

Items to Order and/or Process	No #	Status	Notes
Upgrade Woodard to CAT 6a data cabling		100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	58	100%	Order complete order by Katie 6/10/15
UPS from Solid IT		100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfishd.net)		100%	Done
Standard Classroom Setup			Waiting on mobile device RFP and for Becky to give us the list.
Mobile Technology			Waiting on mobile device RFP and for Becky to give us the list.
Library			Waiting on mobile device RFP and for Becky to give us the list.
Admin			Will order July 1st
Network equipment			Need to verify with Paula
Aruba wireless device cost for the network			Done
Fiber installed by Phonoscope for the network			Need to verify with Thomas



Install Technology in New Schools

CFISD Project Manager: Thomas Hollister

Woodard Elementary (ES #54)

Week Ending June 12, 2015



Crews still hard at work pulling cabling for Woodard connectivity.



Roland Padilla is working with AT&T on phone service for Woodard ES. Current AT&T construction is scheduled to be complete June 22, 2015. Once construction is complete, **Roland** can then begin to work with AT&T on the installation of phone services.



Panoramic View of Woodard Elementary School

[Table of Contents](#)