



New School Woodard Elementary continues to make progress



The checklist on the right has been developed to monitor the progress of the purchase of technology items. We continue to make progress for a successful start of school on August 26th.

Phonoscope will terminate the fiber connection on Friday July 24th. This will start the process to provide connectivity to the school.

Items to Order and/or Process	Quantity	Status	Notes - who has action or
Upgrade Woodard to CAT 6a data cabling	N/A	100%	Done - budget number provided to Construction
Digital Display Boards (Promethean Boards)	58	100%	Order complete order by Katie 6/10/15, P1554643 - ProComputing
UPS from Solid IT	6	100%	Order complete order by Kim 5/28/15
Setup Woodard website (woodard.cfishd.net)	N/A	100%	Done
Phones	31	100%	Order Complete order by Samara 5/28/15
Standard Classroom Setup	60	80%	RFP awarded, waiting for Becky to give us the list, Kim ordered teacher computers 7/16/15, document cameras 7/8/15.
Mobile Technology	10	5%	RFP awarded, waiting for Becky to give us the list.
Library			RFP awarded, waiting for Becky to give us the list.
Admin	10	95%	Computers ordered by Kim 7/8/15
Network equipment	14	100%	Order Complete by Katie 6/4/15, P1554408 - Presidio
Aruba wireless device cost for the network	76	100%	Order Complete by Katie 6/4/15, P1554403 - Layer3
Fiber installed by Phonoscope for the network	N/A		Scheduled for July 24th

Bond Goal 6: Install Technology Infrastructure in New Schools

Posted by: Jay Johnson, Director

Post Date: July 27th, 2015