

DLT Meeting - March 10, 2016 - Bond Project Completion Percentages

	Bond Goal 1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 3.1	Bond Goal 2	Bond Goal 1	Bond Goal 4	Bond Goal 4	Bond Goal 3.2	Bond Goal 5.1	Gond Goal 5.2	Gond Goal 5.2	Bond Goal 5.3	Bond Goal 1
Campus	<u>Wave 1</u> Replace Old Wireless	<u>Wave 2A</u> Install Campus Cabling (Planned)	<u>Wave 2B</u> Install Campus Cabling (Additional)	<u>Wave 2C</u> Connect Campus to District Fiber Network	<u>Wave 3</u> Replace Network Electronics	<u>Wave 4</u> Install Dense Wireless	<u>Wave 5A</u> Connect to Data Center 3 (Dense Wireless)	<u>Wave 5B</u> Connect to Data Center 4 (Dense Wireless)	<u>Wave 6</u> Upgrade Power/AC	<u>Wave 7</u> Replace Phones	<u>Wave 8A</u> Replace Administrative Devices 2015-2016	<u>Wave 8B</u> Replace Administrative Devices 2016-2017	<u>Wave 9A</u> Replace Network Printers	<u>Wave 10</u> Install Outside Wireless
Anthony MS	100%	100%	100%	100%	100%	100%	100%	100%	Not Needed	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Aragon MS	100%	100%	68%	100%	100%	100%	In Wave 5B	5/26/2016	Not Scheduled	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Arnold MS	100%	98%	85%	100%	100%	100%	In Wave 5B	6/2/2016	Not Scheduled	May-16	100%	Jul-16	Jul-16	Not Scheduled
Campbell MS	100%	100%	63%	100%	100%	100%	In Wave 5B	6/6/2016	Not Scheduled	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Cook MS	100%	98%	79%	100%	100%	100%	In Wave 5B	6/7/2016	Not Scheduled	Jul-16	100%	Jul-16	Jul-16	Not Scheduled
Goodson MS	100%	100%	75%	100%	100%	100%	In Wave 5B	4/28/216	23%	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Hamilton MS	100%	97%	89%	100%	100%	100%	In Wave 5B	4/21/2016	19%	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Hopper MS	100%	100%	75%	100%	100%	100%	In Wave 5B	6/8/2016	Not Scheduled	May-16	100%	Jul-16	Jul-16	Not Scheduled
Kahla MS	100%	100%	75%	100%	100%	100%	In Wave 5B	4/7/2016	Not Scheduled	Jul-16	100%	Jul-16	Jul-16	Not Scheduled
Labay MS	100%	86%	50%	100%	100%	100%	In Wave 5B	6/9/2016	Not Scheduled	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Salyards MS	100%	100%	0%	100%	100%	100%	In Wave 5B	5/12/2016	32%	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Smith MS	100%	100%	75%	100%	100%	100%	In Wave 5B	5/5/2016	9%	Jul-16	100%	Jul-16	Jul-16	Not Scheduled
Spillane MS	100%	100%	75%	100%	100%	100%	In Wave 5B	5/19/2016	9%	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Thornton MS	100%	100%	63%	100%	100%	100%	In Wave 5B	6/10/2016	9%	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Truitt MS	100%	71%	71%	100%	100%	100%	In Wave 5B	6/13/2016	Not Scheduled	Aug-16	100%	Jul-16	Jul-16	Not Scheduled
Watkins MS	100%	99%	74%	100%	100%	100%	In Wave 5B	6/14/2016	Not Scheduled	Aug-16	100%	Jul-16	Jul-16	Not Scheduled