

# Working on Sunday, November 1, 2015, the Network Upgrade Was Completed at Labay Middle School

Due to flooding and some staff not able to make it to work on Saturday, **October 31, 2015**, staff returned on Sunday, **November 1, 2015** at 8:00 a.m. to start the network upgrade at Labay middle school. The upgrade had previously been scheduled on Saturday. With support from the Enterprise Communication Network team, along with Presidio, and Gigabyte technologies, Labay was successfully upgraded by 5:00 p.m. on Sunday.



Labay Middle School

On behalf of the CFISD staff, the Presidio and Gigabit teams have demonstrated their loyalty and commitment to the 2014 Bond Technology Infrastructure upgrade project. Your contributions are invaluable. *Thank you team!*

## MIDDLE SCHOOLS NETWORK INFRASTRUCTURE SCHEDULE

School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
✓ Hamilton MS	10/9/2015	10/11/2015
✓ Aragon MS	10/23/2015	10/25/2015
✓ Truitt MS	10/23/2015	10/25/2015
✓ Salyards MS	10/23/2015	10/25/2015
✓ Arnold MS	10/30/2015	11/1/2015
✓ Labay MS	11/1/2015	11/1/2015
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/6/2015	11/8/2015
Cook MS	11/13/2015	11/13/2015
Anthony MS	11/20/2015	11/22/2015
Thornton MS	Tbd	tbd



# A Successful Network Upgrade Was Completed on Saturday, October 31, 2015 at Arnold Middle School

## MIDDLE SCHOOLS NETWORK INFRASTRUCTURE SCHEDULE

School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
✓ Hamilton MS	10/9/2015	10/11/2015
✓ Aragon MS	10/23/2015	10/25/2015
✓ Truitt MS	10/23/2015	10/25/2015
✓ Salyards MS	10/23/2015	10/25/2015
✓ <b>Arnold MS</b>	<b>10/30/2015</b>	<b>11/1/2015</b>
<b>Labay MS</b>	<b>10/30/2015</b>	<b>11/1/2015</b>
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/6/2015	11/8/2015
Cook MS	11/13/2015	11/13/2015
Anthony MS	11/20/2015	11/22/2015
Thornton MS	Tbd	tbd

The network upgrade was completed at Arnold middle school on Saturday, **October 31, 2015**, starting at 8:00 a.m. with support from the Enterprise Communication Network team, along with Presidio, and Gigabyte technologies. Prior to the upgrade, to speed up the process, equipment was delivered and staged.



**Anna Senties, Elizabeth Montes and David Deitsch (Presidio)**



**Arnold Middle School**

Due to heavy rain and flooding, some staff members were unable to leave their homes. The team developed a plan to use the resources they had available and complete the upgrade at Arnold middle school and move the upgrade for Labay to Sunday, **November 1, 2015** – thus making for a VERY LONG WEEKEND! Arnold middle school was successfully upgraded by 7:00 p.m. *Great job team and a mark of dedication and persistence.*

### Leadership and Vision

Posted by Frankie Jackson, Chief Technology Officer



# Arnold and Labay Middle Schools Are Set for Network Infrastructure Upgrades This Weekend

## MIDDLE SCHOOLS NETWORK INFRASTRUCTURE SCHEDULE

School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
✓ Hamilton MS	10/9/2015	10/11/2015
✓ Aragon MS	10/23/2015	10/25/2015
✓ Truitt MS	10/23/2015	10/25/2015
✓ Salyards MS	10/23/2015	10/25/2015
<b>Labay MS</b>	<b>10/30/2015</b>	<b>11/1/2015</b>
<b>Arnold MS</b>	<b>10/30/2015</b>	<b>11/1/2015</b>
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/6/2015	11/8/2015
Cook MS	11/13/2015	11/13/2015
Anthony MS	11/20/2015	11/22/2015
Thornton MS	Tbd	tbd

In a conference call on Thursday, **October 29, 2015**, with Frankie Jackson, and the Enterprise Communication Network team, along with Presidio, it was determined that teams are set to upgrade the network infrastructure at Arnold and Labay middle schools on Saturday, **October 31, 2015**. Equipment has been delivered and staged at each campus. CFISD, Presidio and Gigabit Technologies will have personnel at each campuses beginning at 8 a.m., to begin the new network equipment installation.

- 8am - Arrive on site and begin staging equipment
- 9am - Stage / rack /stack equipment
- 8am - 11am Disconnect the connection to the MDF
- 11am - 12noon - Cutover MDF and confirm connection to ISC
- 12noon - ???- Confirm operation of pre-defined priority users in Admin areas. Configure static and special ports. Continue rack/stack and turn up of all IDF's

Gigabit will stage the equipment in each closet and un-patched, un-racked, re-racked, re-patched each closet. Gigabit will dress all cabinets, panels and raceways to meet CFISD's standard. Presidio will provide support and direct the efforts of Gigabit. CFISD will have all necessary keys and badge access required to open all MDF / IDF locations and provide oversight.

### Leadership and Vision

Posted by Frankie Jackson, Chief Technology Officer





# Network Infrastructure Upgrades at Truitt and Salyards Middle Schools Are **Complete** with **Success**

The Enterprise Communication Network (ECN) team successfully upgraded the network infrastructure at Truitt and Salyards middle schools over the weekend. CFISD staff, along with Presidio and Gigabit Technologies started at 8am on Saturday, **October 24th, 2015**. Staff finished by 10:00 p.m. – what a long day! CFISD providing support included Paula Ross, Oscar Villar, Thomas Hollister, Anna Senties, and Elizabeth Montes.



Truitt Middle School



Salyards Middle School

### Challenges:

- None
- All switches have been tested
- Operation connectivity has been confirmed.

### Challenges:

- More closets and switches than the normal MS campus.
- All closets with the exception of IDF I in the field house are connected and working properly.
- IDF I had an electrical outage.
- All other switches have been tested.
- Operation connectivity has been confirmed.

## MIDDLE SCHOOLS NETWORK INFRASTRUCTURE SCHEDULE

School	Start	End
✓ Bleyl MS	July 2015	July 2015
✓ Dean MS	July 2015	July 2015
✓ Spillane MS	9/18/2015	9/20/2015
✓ Hopper MS	9/18/2015	9/20/2015
✓ Kahla MS	9/25/2015	9/27/2015
✓ Goodson MS	9/25/2015	9/27/2015
✓ Smith MS	10/2/2015	10/4/2015
✓ Hamilton MS	10/9/2015	10/11/2015
✓ Aragon MS	10/23/2015	10/25/2015
✓ <b>Truitt MS</b>	<b>10/23/2015</b>	<b>10/25/2015</b>
✓ <b>Salyards MS</b>	<b>10/23/2015</b>	<b>10/25/2015</b>
Thornton MS	10/30/2015	11/1/2015
Labay MS	10/30/2015	11/1/2015
Campbell MS	11/6/2015	11/8/2015
Watkins MS	11/6/2015	11/8/2015
Cook MS	11/13/2015	11/13/2015
Arnold MS	11/13/2015	11/13/2015
Anthony MS	11/20/2015	11/22/2015

### Leadership and Vision

Posted by Frankie Jackson, Chief Technology Officer

October 26, 2015