






















Goal 2

Network Electronics Infrastructure Upgrades at the HUB Level Continues for the Week of July 20, 2015

2015 June 15, 2015		June 22, 2015	July 6, 2015	July 20, 2015
<p>CyLakes</p> 	<p>CyWoods</p> 	<p>Dean</p> 		
 <p>3. Cy-Lakes HUB</p>	 <p>1. Cy-Woods HUB</p>	 <p>6. Dean HUB</p>	<p>CyRidge</p> 	<p>In work</p> 
			<p>Bleyl</p> 	<p>Berry</p> 
			 <p>4. Cy-Ridge HUB</p>	 <p>5. Bleyl HUB</p>
				 <p>2. Berry Center HUB</p>



Network Electronics Infrastructure Upgrades at the Secondary Level Continues for the Week of July 20, 2015

2015		June 15, 2015	June 22, 2015	July 6, 2015	July 20, 2015		
		CyWoods ✓	CyLakes ✓	Dean ✓	CyRidge ✓		
		Bleyl ✓			Berry ✓		
							
							
		1. Cy-Woods HUB	3. Cy-Lakes HUB	6. Dean HUB	4. Cy-Ridge HUB		
		5. Bleyl HUB			2. Berry Center HUB		
		1. Cy-Woods HUB ✓ Cy-Woods HS – 6/18/2015 ✓ Carlton Center – 6/18/2015 ✓ Cy-Ranch HS – 7/13/2015 ✓ Spillane MS – 8/3/2015 Smith MS – 9/13/2015 Goodson MS – 9/11/2015 Hamilton MS – 9/20/2015 Salyards MS – 9/20/2015	3. Cy-Lakes Hub ✓ Cy-Lakes HS – 6/15/2015 ✓ Cy-Springs HS – 7/27/2015 Hopper MS – 8/13/2015 Kahla MS – 8/30/2015 ALC West – 9/25/2015 Thornton MS – 10/4/2015 Watkins MS – 10/11/2015	6. Dean Hub ✓ Dean MS – 6/27/2015 ✓ Jersey Village HS – 7/27/2015 Cook MS – 8/28/2015	4. Cy-Ridge Hub ✓ Cy-Ridge HS – 7/9/2015 ✓ Cy-Falls HS – 8/3/2015 abay MS – 10/9/2015	5. Bleyl Hub ✓ Bleyl MS – 7/6/2015 ✓ Cy-Creek HS – 7/13/2015 ✓ Windfern HS – 7/20/2015 ✓ ALC East – 8/10/2015 Campbell MS – 10/2/2015	2. Berry Ctr Hub ✓ Cy-Fair HS – 6/22/2015 ✓ Langham Creek HS – 7/27/2015 Anthony MS – 9/18/2015 Aragon MS – 9/27/2015 Arnold MS – 9/27/2015 Truitt MS – 10/4/2015



Goal 2

Network Electronics Infrastructure Upgrades at the Elementary Level Will Be Scheduled When Hubs and Secondary Schools Are Complete

2015	June 15, 2015	June 22, 2015	July 6, 2015	July 20, 2015		
	<p>CyWoods ✓</p>  <p>1. Cy-Woods HUB ✓</p> <p>Black ES Warner ES Keith ES Farney ES Robison ES Hamilton ES Sampson ES Ault ES Moore ES Swenke ES Chiller Plant</p>	<p>CyLakes ✓</p>  <p>3. Cy-Lakes Hub ✓</p> <p>Andre ES Duryea ES McFee ES Robinson ES Metcalf ES Emery ES Hemmenway ES Jowell ES Lieder ES Sheridan ES Tipps ES Walker ES Wilson ES</p>	<p>Dean ✓</p>  <p>6. Dean Hub ✓</p> <p>Lee ES Bane ES Kirk ES Bang ES Frazier ES Gleason ES Holbrook ES Pope ES Post ES Reed ES Food Ser Warehouse Food Production Ctr</p>	<p>CyRidge ✓</p>  <p>4. Cy-Ridge Hub ✓</p> <p>Danish ES Adam ES Willbern ES Emmott ES Fiest ES Hairgrove ES Lowery ES Owens ES Telge Ag Barn Eldridge Transp. Eldridge Ag ELC Smokey Trail</p>	<p>Bleyl ✓</p>  <p>5. Bleyl Hub ✓</p> <p>Francone ES Hancock ES Matzke ES Yeager ES Pridgeon Stadium Falcon Annex Falcon Transp Windfern Annex Maintenance Ctr</p>	<p>Berry ✓</p>  <p>2. Berry Center Hub ✓</p> <p>Postma ES Birkes ES Copeland ES Lamkin ES Holmsley ES Horne ES Millsap ES Rennell ES Police Station Telge Transp. Science Resource Ctr Berry Center Cy-Fair Annex Barker Transportation Exhibit Center</p>