

DLT Meeting - March 10, 2016 - Bond Project Completion Percentages

| | Bond Goal 1 | Bond Goal 3.1 | Bond Goal 3.1 | Bond Goal 3.1 | Bond Goal 2 | Bond Goal 1 | Bond Goal 4 | Bond Goal 4 | Bond Goal 3.2 | Bond Goal 5.1 | Gond Goal 5.2 | Gond Goal 5.2 | Bond Goal 5.3 | Bond Goal 1 |
|---------------|---------------------------------------|----------------------------------------------------|-------------------------------------------------------|------------------------------------------------------------|----------------------------------------------|-----------------------------------------|-------------------------------------------------------------|-------------------------------------------------------------|-----------------------------------|---------------------------------|------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------|--------------------------------------------|
| Campus | Wave 1 Replace Old Wireless | Wave 2A Install Campus Cabling (Planned) | Wave 2B Install Campus Cabling (Additional) | Wave 2C Connect Campus to District Fiber Network | Wave 3 Replace Network Electronics | Wave 4 Install Dense Wireless | Wave 5A Connect to Data Center 3 (Dense Wireless) | Wave 5B Connect to Data Center 4 (Dense Wireless) | Wave 6 Upgrade Power/AC | Wave 7 Replace Phones | Wave 8A Replace Administrative Devices 2015-2016 | Wave 8B Replace Administrative Devices 2016-2017 | Wave 9A Replace Network Printers | Wave 10 Install Outside Wireless |
| Adam ES | In Wave 4 | 4/22/2016 | In Wave 2A | 100% | 3/8/2016 | Not Scheduled | In Wave 5B | 7/25/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Andre ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 3/22/2016 | In Wave 5B | 6/15/2016 | Not Scheduled | May-16 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Ault ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 4/5/2016 | In Wave 5B | 6/15/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Bane ES | In Wave 4 | 6/13/2016 | In Wave 2A | 100% | 4/5/2016 | Not Scheduled | In Wave 5B | 7/26/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Bang ES | In Wave 4 | 75% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/22/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Birkes ES | In Wave 4 | 73% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/29/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Black ES | In Wave 4 | 83% | In Wave 2A | 100% | 100% | 4/6/2016 | In Wave 5B | 6/21/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Copeland ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 3/23/2016 | In Wave 5B | 6/16/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Danish ES | In Wave 4 | 74% | In Wave 2A | 100% | 100% | 4/11/2016 | In Wave 5B | 6/27/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Duryea ES | In Wave 4 | 83% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/23/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Emery ES | In Wave 4 | 4/1/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/5/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Emmott ES | In Wave 4 | 75% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/28/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Farney ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 3/29/2016 | In Wave 5B | 6/16/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Fiest ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/23/2016 | Not Scheduled | In Wave 5B | 7/18/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Francone ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 3/30/2016 | In Wave 5B | 6/20/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Frazier ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/21/2016 | Not Scheduled | In Wave 5B | 7/19/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Gleason ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/24/2016 | Not Scheduled | In Wave 5B | 7/20/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Hairgrove ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/22/2016 | Not Scheduled | In Wave 5B | 7/20/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Hamilton ES | In Wave 4 | 75% | In Wave 2A | 100% | 100% | 4/12/2016 | In Wave 5B | 8/2/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Hancock ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/13/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Hemmenway ES | In Wave 4 | 4/1/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/6/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Holbrook ES | In Wave 4 | 6/13/16 | In Wave 2A | 100% | 4/11/2016 | Not Scheduled | In Wave 5B | 7/27/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Holmsley ES | In Wave 4 | 50% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 8/1/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Horne ES | In Wave 4 | 74% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/30/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Jowell ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/12/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Keith ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 3/31/2016 | In Wave 5B | 6/20/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Kirk ES | In Wave 4 | 6/13/16 | In Wave 2A | 100% | 4/7/2016 | Not Scheduled | In Wave 5B | 7/27/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Lamkin ES | In Wave 4 | 24% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/6/2016 | Not Scheduled | May-16 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Lee ES | In Wave 4 | 100% | In Wave 2A | 100% | 100% | 4/4/2016 | In Wave 5B | 6/21/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Lieder ES | In Wave 4 | 4/1/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/7/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Lowery ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/28/2016 | Not Scheduled | In Wave 5B | 7/21/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Matzke ES | In Wave 4 | 4/1/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/7/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| McFee ES | In Wave 4 | 83% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/27/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Metcalf ES | In Wave 4 | 4/1/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/11/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Millsap ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 3/28/2016 | Not Scheduled | In Wave 5B | 7/13/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Moore ES | In Wave 4 | 36% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/29/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |

DLT Meeting - March 10, 2016 - Bond Project Completion Percentages

| | Bond Goal 1 | Bond Goal 3.1 | Bond Goal 3.1 | Bond Goal 3.1 | Bond Goal 2 | Bond Goal 1 | Bond Goal 4 | Bond Goal 4 | Bond Goal 3.2 | Bond Goal 5.1 | Gond Goal 5.2 | Gond Goal 5.2 | Bond Goal 5.3 | Bond Goal 1 |
|---------------|---------------------------------------|----------------------------------------------------|-------------------------------------------------------|------------------------------------------------------------|----------------------------------------------|-----------------------------------------|-------------------------------------------------------------|-------------------------------------------------------------|-----------------------------------|---------------------------------|------------------------------------------------------------|------------------------------------------------------------|--------------------------------------------|--------------------------------------------|
| Campus | Wave 1 Replace Old Wireless | Wave 2A Install Campus Cabling (Planned) | Wave 2B Install Campus Cabling (Additional) | Wave 2C Connect Campus to District Fiber Network | Wave 3 Replace Network Electronics | Wave 4 Install Dense Wireless | Wave 5A Connect to Data Center 3 (Dense Wireless) | Wave 5B Connect to Data Center 4 (Dense Wireless) | Wave 6 Upgrade Power/AC | Wave 7 Replace Phones | Wave 8A Replace Administrative Devices 2015-2016 | Wave 8B Replace Administrative Devices 2016-2017 | Wave 9A Replace Network Printers | Wave 10 Install Outside Wireless |
| Owens ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/31/2016 | Not Scheduled | In Wave 5B | 7/21/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Pope ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/22/2016 | Not Scheduled | In Wave 5B | 7/26/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Post ES | In Wave 4 | 6/13/16 | In Wave 2A | 100% | 4/4/2016 | Not Scheduled | In Wave 5B | 7/28/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Postma ES | In Wave 4 | 83% | In Wave 2A | 100% | 100% | 4/13/2016 | In Wave 5B | 6/22/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Reed ES | In Wave 4 | 6/13/16 | In Wave 2A | 100% | 4/6/2016 | Not Scheduled | In Wave 5B | 7/28/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Rennell ES | In Wave 4 | 57% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 8/1/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Robinson ES | In Wave 4 | 83% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/30/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Robison ES | In Wave 4 | 75% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/23/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Sampson ES | In Wave 4 | 11% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/5/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Sheridan ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 4/1/2016 | Not Scheduled | In Wave 5B | 7/14/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Swenke ES | In Wave 4 | 74% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/11/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Tipps ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/18/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Walker ES | In Wave 4 | 5/13/16 | In Wave 2A | 100% | 3/21/2016 | Not Scheduled | In Wave 5B | 7/25/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Warner ES | In Wave 4 | 98% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 6/28/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Willbern ES | In Wave 4 | 39% | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/12/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Wilson ES | In Wave 4 | 4/22/16 | In Wave 2A | 100% | 3/9/2016 | Not Scheduled | In Wave 5B | 7/19/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Woodard | In Wave 4 | 100% | In Wave 2A | 100% | 100% | N/A | 100% | 100% | Not Needed | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |
| Yeager ES | In Wave 4 | 4/22/2016 | In Wave 2A | 100% | 100% | Not Scheduled | In Wave 5B | 7/14/2016 | Not Scheduled | Fall 2016 | 100% | Jul-16 | Jul-16 | Not Scheduled |